

Garden Rapids at The Big Pool

PROJECT UPDATE

November 17, 2020

- The Lap Pool structure is complete.



- The walls were placed using shotcrete. The concrete is “shot” out of a hose against the wall, then finished by hand. The final result is a semi-smooth surface that is ready for paint.





- Slide foundations are complete. Under-slab drain piping is in progress at the Leisure pool.



- Drain boxes are set in the leisure pool. Demolition is nearly complete in the bath house.





Other notable items:

- Overall project is on schedule.
- October Pay application #4 has been submitted and payment received.
- Footings at the new Administration/Concessions pour on Friday, weather permitting.
- Filter building footings start next week.
- Design Contingency usage
- Construction Contingency usage